

Planning Reform Projects Delivery Timetable (Option 2)

	Projects/Stages	Timing - 2008									
		January	February	March	April	May	June	July	August	September	October
1	LEP Stage 1										
	draft Plan (1/2/2008)	■									
	DoP - s65 Certificate		■	■							
	publicly exhibit				■						
	review submissions					■					
	report to council						■				
	refer to minister for gazettal (s68)							■			
	Gazettal						■	■	■	■	■
2	Urban Release Strategy										
	preliminary draft complete	■									
	internal consultation	■									
	finalise draft		■								
	report to council (22/4/2008)				■						
	publicly exhibit						■				
	consult with DoP						■				
	review submissions							■			
	report to council for adoption							■			
	refer to DoP for endorsement							■			
	circulate to state agencies							■			
	publicly notify							■			
3	Employment Land Strategy										
	preliminary draft complete	■									
	internal consultation	■									
	finalise draft		■								
	report to council (22/4/2008)				■						
	publicly exhibit						■				
	consult with DoP						■				
	review submissions							■			
	report to council for adoption							■			
	circulate to state agencies								■		
	publicly notify							■			

Projects/Stages	Timing - 2008									
	January	February	March	April	May	June	July	August	September	October
report to council (22/4/2008)				■						
Request s65 Certificate				■						
DoP - s65 Certificate				■	■					
public exhibition						■				
consult with DoP						■				
review submissions							■			
report to council							■			
refer to minister for gazettal							■			
Gazettal							■	■	■	■